



HARTNELL COLLEGE

Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board November 07, 2023

NEW ITEMS FOR BOARD MEETING NOV 07, 2023

512. Financials –Invoices paid since last reporting OCT. 03, 2023

ALIOTO INSPECTIONS	BLDG. K: Inspections – IOR	14,000.00
EARTH SYSTEMS	BLDG K: Special Inspections	\$460.00
AVILA CONSTRUCTION	BLDG K: Contractor	\$750,092.85
AVILA CONSTRUCTION	BLDG K: Contractor	\$360,227,60
M3 ENVIRONMENTAL	BLDG K: Special Inspections	\$2,850.00
Earth Systems	BLDG D & E; Special Inspection	\$250.00
HGHB	BLDG J: Architect	\$7,437.50
SCAR	BLDG J: FF&E	\$1,088.12
ASAP Signs	BLDG J: FF&E	\$483.09

Measure T Projects:

511. Football Practice Field and track renovation: At the time of this documents drafting, the architects were scheduled to meet with DSA for hopefully the final meeting prior to approval. Bidding documents are in prepped and ready to issue RFP upon DSA approval.

510. Bldg. E: Completed

509. Bldg. K: Project is on schedule. Painting, flooring and electrical are main pushes for this coming month.

Roof replacement – Project moved to the last third of the building. Tarring portion was to be completed mid-October. Roofing to be completed by 2nd week of November.

508. Bldg. J Renovation: Bid opening was held October 5, 2023. Four bidders presented bids. Recommendations will be presented at November 07 board meeting.

507. District Projects: The following projects are in progress:

EMS work has started on Building B.

Bldg. K: AT&T projects -Generator portion of work has begun. Antenna work still pending DSA approval.