



HARTNELL COLLEGE

Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board AUGUST 06, 2024

NEW ITEMS FOR BOARD MEETING AUGUST 06, 2024

560. Financials –Invoices paid since last reporting on JULY 09, 2024

AVILA CONSTRUCTION	BLDG K: Inspections - Contractor	(3,199.78)
AVILA CONSTRUCTION	BLDG K: Inspections - Contractor	\$346,058.58
ALIOTO CONSTRUCTION	BLDG K: Inspections – IOR	\$37,500.00
CYPRESS ENGINEERING	BLDG K: Commissioning	\$3,800.00
EARTH SYSTEMS	BLDG K: FF&E -Special Inspections	\$1,000.00
AMAZON CAPITAL SVCS	BLDG K: FF&E	\$462.48
HGHB ARCHITECTS	BLDG J: Architects	\$15,056.60
ALIOTO INSPECTIONS	BLDG. J: IOR	\$22,500.00
EARTH SYSTEMS	BLDG J: Special Inspections	\$6,145.50
[ISA] IN STUDIO ARCHITECTURE	PRACTICE FIELD & TRACK: Architect	\$6,400.00
[ISA] IN STUDIO ARCHITECTURE	PRACTICE FIELD & TRACK: Architect	\$3,200.00
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$26,732.43
R. BOTHMAN CONST.	PRACTICE FIELD & TRACK: Contractor	\$452,157.11
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$10,790.00
ALIOTO INSPECTIONS	PRACTICE FIELD & TRACK: Inspections	\$630.00
EARTH SYSTEMS	PRACTICE FIELD & TRACK: Special Inspections	\$5,589.30
EARTH SYSTEMS	PRACTICE FIELD & TRACK: Special Inspections	\$2,111.00
<i>NORTH AMER. TECH SERVICES</i>	PRACTICE FIELD & TRACK: Special Inspections	\$3,000.00
[ISA] IN STUDIO ARCHITETURE	SOLEDAD CTE BLDG: Architect	\$17,000.00

Measure T Projects:

559. Soledad CTE Building: Architects have completed individual interviews with faculty and staff. Final rendition has been completed. Draft of floorplan and elevations next. Goal is to present to the board in September and go to DSA in October.

558. Football Practice Field and track renovation: Modular building is complete with some minor landscaping around building exterior to be completed. Field turf was approved and shipped at end of July. Installation scheduled shortly after material receipt. Fencing up around track and field. Field surfacing and striping will follow turf installation.

557. Bldg. K: Project has been completed with DSA. A few FF&Es are pending delivery and installation.

556. Bldg. J Renovation: Roofing contractor on job weekly, more progress made on roof demo and at time of report should be in progress on new roof application. Approvals received from DSA for Kiln area rebar changes, now proceeded in earnest. Interior receiving tile and paint.

555. District Projects: The following projects are in progress: Bldg. K: AT&T projects – still in progress.