



Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board JUNE 03, 2025

NEW ITEMS FOR BOARD MEETING JUNE 03, 2025

693. Financials – Invoices paid since last reporting on MAY 06, 2025

Dilbeck & Sons	BLDG J: Contractor	\$156,731.09
Salazar Painting	BLDG J: Contractor	\$7,650.00
Earth Systems	PRACTICE FIELD: Special Inspection	\$785.00
LIONAKIS	BLDG N: Architect	\$19,600.00
OFFICE DEPOT	MEASURE T: Supplies	\$70.31

Measure T Projects:

698. Bldg. N Merrill Hall (Phase III): Design for inclusion in the FPP (final project proposal) has been completed by architect. The FPP along with the Five Year Construction Plan 2027 – 31 is being presented to the board at the May 06, 2025 meeting.

697. Bldgs. F, G, H (P.E – Phase III): Waiting on funding from the state to begin project.

696. Soledad CTE Building: DSA status is that project is still in review with possible completion of their review around mid-May. Following their approval project will be advertised for proposals (RFPs – request for proposals).

695. Football Practice Field and track renovation: All paperwork has been completed by the contractor, architect and inspector of record. DSA was sent all completion documentation and receipt of final project billing from them is pending.

694. Bldg. J Renovation: Remaining items, (electrical upgrade for electric kilns, painting of exterior railings and canopies) were on track for completion at the end of May. Lighting of the small gallery was completed at the end of April. The IT department is completing installation of computer labs and printers.