



HARTNELL COLLEGE

Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board NOVEMBER 04, 2025

NEW ITEMS FOR BOARD MEETING NOVEMBER 04, 2025

735. Financials –Invoices paid since last reporting on OCTOBER 07, 2025

Anixter, Inc.	BLDG J: FF&Es	\$5,076.71
Cypress Engineering	BLDG J: Commissioning	\$1,800.00
ISA In Studio Architecture	BLDG 2: SOLEDAD CTE Wing	\$21,250.00

Measure T Projects:

734. Bldg. N Merrill Hall (Phase III): No change in status.

733. Bldgs. F, G, H (P.E – Phase III): Architect has developed programming documents and will be reconvening with the program coaches and staff to review and make the next step. Preliminary plans are on schedule to be completed by first of the year. Consulting environmental engineers (EMC) are developing documents for the CEQA requirements for this project.

732. Soledad CTE Building: DSA returned drawings with their comments. Resubmitted for approval mid-October. Following their approval project will be advertised for proposals (RFPs – request for proposals).

731. Football Practice Field and track renovation: Waiting on DSA for a final billing and letter of certified completion. Scoreboard should be fully functional by the Nov. 4 meeting of the board.

730. Bldg. J Renovation: Building J waiting for delivery of one Kiln (estimated to be in November) and final DSA paperwork to be issued.

729. Completed projects: Project documents being prepped for storage.

NON – Measure T projects: Renovation to the CDC playground –Bids process has started. When final bids are in will be reviewed and presented to board. Project funded by donation through the Foundation.