



Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board September 06, 2026

NEW ITEMS FOR BOARD MEETING September 06, 2026

803. Financials –Invoices paid since last reporting on August 04 2026

Earth Systems	BUILDING Soledad CTE: Special Inspections	\$3,165.00
ASAP Signs & Printing	BUILDING Soledad CTE: FF&E Signs	\$1,240.03
ODP Business Solutions	Administration: Supplies	\$203.18

Measure T Projects:

802. Bldg. N Merrill Hall (Phase III): No change in status.

801. Bldgs. F, G, H (P.E – Phase III): Work is progressing on the Construction drawings. These are scheduled to be completed and submitted to the chancellor's office and then DSA around August and October respectively. Updated meetings with stakeholders being done to clarify

800. Soledad CTE Building: There was a good turn out at the ground breaking ceremony for the Soledad CTE building. Approximately 100+ attended. Weekly OAC (Owner, Architect, Contractor) meetings have continued, . RFIs and Submittals are being tendered and reviewed. Rough grading has started for the building pad and yard. Foundation excavation has started and is ongoing, Compaction testing by Earth Systems being conducted. Reinforcing steel is being manufactured (offsite). Formwork and underground utilities are being erected and installed.

799. Football Practice Field and track renovation: The portable press box is complete. It will be utilized at the first home game on September 5, 2026. The bleacher company has the preliminary plan from the architect in their queue and when complete will go to DSA for approval.

798. Completed Measure T projects: Project documents being prepped for storage.

NON – Measure T projects: –No current projects. Line up