



HARTNELL COLLEGE

Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board February 10, 2026

NEW ITEMS FOR BOARD MEETING February 10, 2026

756. Financials – Invoices paid since last reporting on January 6, 2026

Val's Plumbing & Heating	BLDG J: FF&Es	\$713.60
Lock Stock N' Barrel	BLDG J: FF&E	\$7,030.03
Faculties Planning & Consult	BLDG F, G, H: Consultant	\$717.50

Measure T Projects:

755. Bldg. N Merrill Hall (Phase III): No change in status.

754. Bldgs. F, G, H (P.E – Phase III): Preliminary plans have been submitted to the Chancellor's office for approval. Invoicing for matching state funds in the preliminary plan stage have been submitted as well. Next stages will be architects design development and construction document phases before submission to DSA. Architects have met again with stakeholders (coaches and staff) and presented design concepts. They will be taking the information from this meeting and begin schematic plans. Working drawings are on line for completed development by end of January.

753. Soledad CTE Building: Architects submitted responses to DSA structural questions on January 15. At time of writing DSA response is pending.

752. Football Practice Field and track renovation: Additional scope of press box and increased seating is in initial stages. Proposal for Architectural services has been received. These will be DSA projects.

751. Bldg. J Renovation: The T-Mobile repair is in the scheduling phase. Once their work is completed, roof warranty will be issued and project complete.

750. Completed Measure T projects: Project documents being prepped for storage.

NON – Measure T projects: Renovation to the CDC playground – Renovation is complete.