



Measure T Weekly Construction Update

1 message

Dawn Henry <dhenry@hartnell.edu>
 To: Dawn Henry <dhenry@hartnell.edu>
 Bcc: all@hartnell.edu

Fri, Mar 5, 2021 at 3:26 PM

CAMPUS COMMUNITY,
 Here is the weekly (MAR 5) update on Measure T Construction Projects:

All projects still remain closed to outside visitors for the protection of the construction workers on site.

MAIN CAMPUS

BUILDING D AND E / PLAZA AND ELEVATOR:

Building E – No significant changes from last week – elevator shaft still the focus of the work.

NURSING:

As noted last week stud framing was pretty much completed this last week with a few areas still to be completed. Soffit framing is on schedule and will continue to be installed through the month of March. Electrical, Plumbing and mechanical continues rough-in of their system through March. The weather barrier (closing in of the exterior shell) began and also continued through mid-March. Exterior painting of portions of exterior steel will be painted next week.

BUILDING B 2ND FLOOR

No change in status. Work is pending completion of the nursing building and move of the nursing program into its new home.

SERIES B PROJECTS – Main Campus

Building C Re-roof:

Work continues to progress.

Building J and K:

Each building is in the design stage. Building K has scheduled a status meeting with the design/programming committee the second week of March. HGHB (Architect for J) met with their program committee and are continuing to work on the information the committee presented to them.

SOUTH CAMPUSES:

SOLEDA:

The interior is seeing fire and data systems installed through mid-March. The final clean of the building is to be March 8-12. On the exterior landscaping continues to be installed. Completion is anticipated to be mid-March. [SEE PHOTOS]

KING CITY:

Solar panel installation resumes next week and is anticipated to be 2 weeks to completion. The ADA area in front of the building has started and is estimated to be a three week project. Final punch list items are being addressed on the interior.

NORTH CAMPUS

CASTROVILLE

Wall framing/blocking continues through mid-March. Electrical rough-in is following behind framing. Rough-in for Plumbing and Mechanical scheduled to start at the end of next week. [SEE PHOTOS]

Have a great weekend!

--
 DAWN HENRY

Lead Program Coordinator-Measure T | Facilities Planning and Construction Management



HARTNELL COLLEGE


411 CENTRAL AVENUE | SALINAS, CA 93901

831.770.6195 Direct | 831.759.6038 Fax

dhenry@hartnell.edu | www.hartnell.edu

GROWING LEADERS OPPORTUNITY, ENGAGEMENT, ACHIEVEMENT

4 attachments

 **Castroville Mar 2 Status Photos.pdf**
 197K

3/17/2021

Hartnell College Mail - Measure T Weekly Construction Update

 **Mar 3 status photos.pdf**
225K

 **Soledad Ext Status Photos Mar 2.pdf**
270K

 **Soledad Interior Status photos Mar 2.pdf**
205K