



HARTNELL COLLEGE

## Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management  
Presented to the Board January 11, 2021

### **NEW ITEMS FOR BOARD MEETING JAN 11, 2021**

#### **365. Financials – Invoices paid since last reporting December 14, 2021**

Earth Systems	BLDG D AND E: Special Inspections	\$605.00
Earth Systems	CASTROVILLE: Special Inspections	\$5,469.00
Communication Strategy	CASTROVILLE: IT Consultant	\$618.75
Community Services	CASTROVILLE: Utilities (Fire Svc)	\$99.73
Community Services	CASTROVILLE: Utilities (Water Svc)	\$117.84
Edvotek	CASTROVILLE: FF&E lab equip	\$548.34
Carolina	CASTROVILLE: FF&E lab equip	\$20,848.57
Carolina	CASTROVILLE: FF&E lab equip	\$4,897.29
Carolina	CASTROVILLE: FF&E lab equip	\$2,280.43
J. Kavanagh	CASTROVILLE: OCEN Tribal Monitor	\$1,207.20
Tombleson	NURSING: Contractor	\$802,531.43
Earth Systems	NURSING: Special Inspections	\$9,572.60
Cannon Design (gkkworks)	NURSING: Architect	\$2,622.66
Cannon Design (gkkworks)	NURSING: Architect	12,051.00
Laerdal	NURSING: FF&E	\$4,513.53
Laerdal	NURSING: FF&E	\$18,178.20
Laerdal	NURSING: FF&E	\$18,506.38
Lionakis	BLDG K: Architect	\$6,348.75
HGHB	BLDG J: Architect	\$8,925.00
HGHB	BLDG. B: Architect	\$1,293.75

**364. Bldg. E:** Smoke doors were still pending at time this report was drafted. In addition, jurisdictional review indicated security alarm needed additional review from DSA which is pending their response.

**363. Nursing:** Furniture deliveries were received in December. Substantial completion was scheduled for December 20. Equipment and furniture from Building B moved over to the new building. IT began completion of AV/IT items.

**362. Castroville:** Furniture also delivered in December. Installation by IT of the AV/IT items also began in last part of December. Punch list items to be created also at end of December. Hartnell programs beginning to unpack and store equipment at resumption of staff back on campus.



**HARTNELLCOLLEGE**

**360. Bldg. K Reno:** Still in DSA plan review.

**359. Bldg. J Reno:** Still in DSA plan review.

**358. Bldg. B 2<sup>ND</sup> Floor:** Bid opening was December 9. Presentation of those results are scheduled for the January 11 Board of Trustees meeting.