



HARTNELL COLLEGE

## Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management  
Presented to the Board APRIL 23, 2026

### **NEW ITEMS FOR BOARD MEETING April 23, 2026**

#### **770. Financials – Invoices paid since last reporting on March 10, 2026**

Dept. of General Services	BLDG J: Final Fee Invoice	\$11,341.7
HGHB Architecture	BLDG F, G, H: Architect	\$128,920.
HGHB Architecture	BLDG F, G, H: Architect	\$80,575.0
The Californian	BLDG B Soledad CTE Wing:	\$1,109.09
[ISA] In Studio Architecture	BLDG B Soledad CTE Wing: Architect	17,000.00

#### **Measure T Projects:**

**769. Bldg. N Merrill Hall (Phase III):** No change in status.

**768. Bldgs. F, G, H (P.E – Phase III):** Architects have completed design development and are now into the construction document phases. Approval from chancellor’s office is pending, and once obtained will be able to complete construction documents, submit to the chancellor’s office and then onto the DSA plan review.

**767. Soledad CTE Building:** Project has been advertised with a request for proposal (RFP). Mandatory walk through was held on March 19, 2026. Bid opening is scheduled for April 16, 2026. Bid results and recommendation is scheduled to be presented to the board at their May meeting.

**766. Football Practice Field and track renovation:** Additional scope of press box and increased seating is in initial stages. Proposal for Architectural services has been received. These will be DSA projects. On-going since last board meeting.

**765. Bldg. J Renovation:** The T-Mobile repair scheduling is ongoing. The final DSA 168 (final DSA invoicing) was received and paid. Project certification from DSA has been received.

**764. Completed Measure T projects:** Project documents being prepped for storage.

**NON – Measure T projects:** –No current projects.